



NEW COMPTON HIGH SCHOOL UPDATE

CUSD Board Meeting Jan. 21, 2020

<p>City of Compton Planning Commission meeting</p>	<p>On December 18, 2019, The District’s legal team and myself attended the City of Compton’s Planning Commission meeting to get approval of the vacation of Oleander Street to the District. This item was approved and passed. The next steps will have this item go to the City Council for final approval in February 2020. The District will request vacation of Coco Street to complete of purchasing the reaming properties on West Alondra.</p>
<p>City of Compton Meeting</p>	<p>The District Construction and Design team met with the City of Compton’s Assistant City Manager on January 15, 2020 to discuss the New Compton High School project. The purpose of the meeting was to discuss the offsite construction street work, curb ADA concerns, construction easement and City construction Fees as well as the City’s lead contact person for this project. Future meeting will occur, as we get closer to the construction project approved plans.</p>
<p>Future Board Items New Compton High School Projects</p>	<ul style="list-style-type: none"> • Education Specification - April 2020 • Commissioning Authority – April 2020 • Manufacturing of structural Framing (Buckling Restrain Braces)- April 2020 • Underground Storage Tank Removal – May 2020 • Inspector of Record for the Project – March 2020 • Lab of Record for the Project – March 2020 • Roosevelt MS Transitional Project Presentation Layout – March 2020 • Target Project Plans to Division, State Architect – June 2020 • Compton Unified School District uses a construction accountability software for Measure S Bond Program. All expenditures and revenues are tracked and accounted for in this system for the purpose of transparency. All expenditures and revenues are monitored by Fiscal Services, Bond Oversight Committee and District Auditors to ensure checks and balances. • All Bond update information is available on the facilities webpage.